

Work Package Register

Detailed scope, ownership, progress, dependency, and schedule-control view | Fictional project data only

Work Package ID	Phase	Work Package	Owner	Duration Days	Start Week	Finish Week	Weight	Status	Percent Complete	Earned Progress	Primary Dependency	Schedule Impact	Control Note
WP-001	Initiation	Complete mitigation handoff and organize damage records	Restoration Lead	5	1	1	5%	Complete	100%	5%	Project kickoff	Low	Drying records, photos, and initial scope are in the project file.
WP-002	Initiation	Confirm the approved rebuild scope and insurance decisions	Project Lead	5	1	2	6%	In Progress	75%	5%	WP-001	Medium	One concealed moisture item is still waiting on approval.
WP-003	Planning	Build the rebuild plan, vendor tracker, and homeowner update plan	Project Coordinator	5	1	2	7%	Complete	100%	7%	WP-001	Low	One tracker and update format are ready for the project.
WP-004	Planning	Lock in cabinet, flooring, trim, and material lead times	Materials Lead	7	2	3	7%	At Risk	40%	3%	WP-003	High	Cabinet and flooring delivery dates drive the finish schedule.
WP-005	Planning	Confirm trade sequence, site access plan, and work windows	Reconstruction Lead	6	2	3	7%	Complete	100%	7%	WP-003	Low	Trade handoffs and access needs are documented.
WP-006	Execution	Finish demo, dry-out verification, plumbing, and structural repairs	Restoration Lead	18	3	6	10%	In Progress	50%	5%	WP-005	Medium	Protect the repair window and keep hidden damage visible.
WP-007	Execution	Complete electrical, plumbing, and inspection signoffs before walls close	Trade Leads	12	4	6	8%	At Risk	30%	2%	WP-006	High	Inspection availability and rough-in completion drive drywall start.
WP-008	Execution	Complete drywall, texture, paint, and ceiling repairs	Finish Lead	14	6	8	10%	In Progress	10%	1%	WP-007	Medium	Do not start until rough-in work and inspection needs are clear.
WP-009	Integration	Install cabinets, trim, and finish carpentry	Finish Lead	15	8	10	10%	Not Started	0%	0%	WP-004	High	Start only when cabinets arrive and paint work is complete.
WP-010	Integration	Install flooring, fixtures, and appliances	Finish Lead	10	9	10	7%	Not Started	0%	0%	WP-009	High	Flooring availability and cabinet completion drive this step.
WP-011	Quality	Complete room-by-room quality walkthrough and create punch list	Project Coordinator	5	10	11	5%	Not Started	0%	0%	WP-010	High	Use photos, room list, and homeowner priorities before final walk.
WP-012	Quality	Close punch list, complete final cleaning, and build warranty packet	Restoration Lead	5	11	11	5%	Not Started	0%	0%	WP-011	Medium	Do not let final cleaning happen before all trade work is done.
WP-013	Readiness	Complete homeowner final walkthrough and closeout approval	Homeowner / Project Lead	3	12	12	5%	Not Started	0%	0%	WP-012	High	Final approval happens only after punch-list closure.
WP-014	Readiness	Keep insurance changes, approvals, and homeowner decisions documented	Project Lead	60	2	12	4%	In Progress	65%	3%	WP-002	Medium	Every scope change needs an owner, date, and written next step.
WP-015	Closeout	Capture lessons learned and archive the project file	Project Coordinator	3	12	12	4%	Not Started	0%	0%	WP-013	Medium	Archive the final tracker, updates, warranties, and closeout notes.