

Water Damage Restoration & Rebuild Project

Illustrative Flowshua portfolio case study | Fictional project data only

Overall Project Completion	Schedule Health	Budget Used	Open Control Items	Final Walkthrough Forecast	Quality Gate Readiness
37%	At Risk	38%	8	Week 12	1 of 7
Weighted project progress	Critical project steps are being watched	Actual and committed cost to date	Risks, issues, and dependencies	Target owner walkthrough window	Quality gates completed

Project Objective	Portfolio Boundary
Return a fictional water-damaged home to a safe, livable, and homeowner-approved condition within a 12-week rebuild window while keeping scope, vendors, materials, inspections, and communication organized.	This portfolio case study uses fictional home details, trade work, dates, budget values, and homeowner information. It shows project setup and coordination methods. It does not provide construction advice, insurance claim advice, or contractor work.

Management Focus					Critical Path View						
Focus	Current Signal	Owner	Why It Matters	Next Action	Status	Phase	Planned Window	Forecast Window	Primary Dependency	Health	Control Note
Scope and insurance approval	Initial damage scope is documented, but one hidden moisture item still needs approval.	Project Lead	Stops us from starting work that is not covered or fully understood.	Send photos and scope add-on to the adjuster.	In Progress	Assessment & scope	Weeks 1-2	Weeks 1-2	Moisture inspection and adjuster response	In Progress	Keep every scope change in one log.
Long-lead materials	Cabinet and flooring choices can affect the finish dates.	Project Lead	Could push cabinets, trim, flooring, and the final walkthrough.	Lock homeowner selections and confirm delivery dates.	At Risk	Materials & vendor planning	Weeks 2-4	Weeks 2-4	Homeowner selections and vendor lead times	At Risk	Check material dates twice a week.
Critical path	Plumbing, electrical, drywall, and finish work have to stay in order.	Reconstruction Lead	One missed handoff can make the next trade wait.	Confirm the next trade before current work closes out.	In Progress	Reconstruction	Weeks 3-8	Weeks 3-8	Trade handoffs and inspection windows	In Progress	Protect the rough-in and drywall sequence.
Final quality	Final walkthrough criteria are being built before the job reaches the end.	Project Lead	Avoids a long punch list after the homeowner thinks the job is done.	Use a room-by-room checklist before the owner walkthrough.	In Progress	Finishes & inspection	Weeks 8-11	Weeks 8-11	Material arrivals and trade completion	Watch	Keep homeowner expectations visible.
Closeout preparation	Warranty and closeout paperwork starts before the final walk.	Project Lead	Keeps loose ends from dragging after the home is ready.	Draft the warranty packet and final project summary.	Not Started	Final walk & closeout	Weeks 11-12	Weeks 11-12	Punch list and homeowner availability	Not Started	Closeout package needs to be ready before final walk.

Work Package Status Mix			Workbook Map	
Status	Count		Sheet	Purpose
Complete	3		Project Charter	Project purpose, scope, homeowner and vendor roles, and portfolio boundaries.
In Progress	4		Work Packages	Detailed rebuild work packages with ownership, progress, dependencies, and schedule impact.
At Risk	2		Master Schedule	12-week home rebuild plan with a visual Gantt-style timeline.
Not Started	6		Budget & Forecast	Baseline, actual and committed cost, forecast, variance, and project cost view.
			Procurement & Dependencies	Materials, vendor dates, inspections, and dependencies tied to the rebuild.
Budget Snapshot			Quality Gates	Approval, inspection, walkthrough, and closeout checkpoints.
Metric	Value		RAIDD	Risks, assumptions, issues, decisions, and dependencies that need a clear owner.
Baseline Budget	\$175,000		Lessons Learned	Reusable project coordination lessons and closeout checklist.
Actual / Committed	\$66,000		Project Dashboard	Executive view for weekly owner, vendor, and project updates.
Forecast at Completion	\$179,000			
Forecast Remaining	\$113,000			

Flowshua Projects | Clearer projects. Stronger follow-through.