

RAIDD Log

Risks, assumptions, issues, decisions, and dependencies that need a clear owner

ID	Type	Description	Owner	Impact	Priority	Due Week	Status	Response / Next Action
R-01	Risk	Cabinet delivery may miss the installation window.	Project Lead	Could delay trim, flooring, and final walkthrough.	High	Week 3	Open	Confirm lead time and a backup option.
R-02	Risk	Hidden damage may show up when walls or flooring are opened.	Restoration Lead	Could grow scope, cost, and schedule.	High	Week 4	Open	Document finding, price change, and get approval before work continues.
R-03	Risk	Flooring material may not match or arrive in time.	Materials Lead	Could delay finish work and closeout.	Critical	Week 3	At Risk	Confirm available options and delivery date.
A-01	Assumption	Mitigation work and moisture records are complete enough to start rebuild work.	Restoration Lead	Schedule holds if drying information is incomplete.	Medium	Week 2	Open	Check final moisture record before demo.
A-02	Assumption	Homeowner can make finish choices inside the agreed decision window.	Homeowner	Late choices can delay materials and trade booking.	High	Week 3	Open	Send a short decision list with clear deadlines.
I-01	Issue	Adjuster decision on concealed moisture scope is not back yet.	Project Lead	Demolition and drywall scope are exposed.	Critical	Week 2	At Risk	Submit photos and estimate. Follow up until there is written direction.
I-02	Issue	Electrical vendor has not confirmed an inspection slot.	Trade Lead	Could delay wall close-up and drywall start.	High	Week 4	Open	Confirm appointment or line up a backup.
D-01	Decision	Use one shared rebuild schedule and project tracker instead of managing through texts alone.	Project Lead	Owner and vendors see the same priorities and next steps.	High	Week 1	Approved	Update the tracker weekly and after major changes.
D-02	Decision	Keep cabinet and flooring deadlines firm and use approved backup options if lead time slips.	Project Lead / Homeowner	Protects the finish schedule.	High	Week 3	Approved	Confirm choices and approve alternates.
D-03	Dependency	Final owner walkthrough depends on punch-list closure, warranty packet, final clean, and all trades closing their work.	Project Lead	Defines the Week 12 acceptance condition.	Critical	Week 12	Open	Track as one linked closeout gate.

Flowshua Projects | Clearer projects. Stronger follow-through.